Dated: 24/6/2025

### SANITATION CERTIFICATE

I,certify that,I have done inspection in the
DoorNo of kottuvally gramapanchayath,
established in the name M/S. peace. International School.
owned by sri/smt. manger. Intermediand. School.
that hapily. and the premises of the building
The arranged sanitary conditions of the building is
at present, FIT for functioning as

This certificate become invalid in the event of a complaint or when the fie violates the conditions prescribed at the time of issuing this sanitation certificate.

This certificate is issued to the party on their request For obtaining the pachayat license for the year2025-26



HEALTH INSPECTOR
PRIMARY HEALTH CENTRE
KOONAMMAVII



Telephone:0484-2623576 email:-qcdlaluva@gmail.co



2 Litre

From: 06.05.25 to 09.05.25

#### KERALA WATER AUTHORITY

## QUALITY CONTROL DISTRICT LAB,ALUVA -683101 WATER TEST REPORT

ULR NO:TC121192500001788F	Report No: KWA/QCDL-ALY/S/1381/4/25	Report Issue Date: 09.05.2025	
Customer Name &Address	Date of Receipt of Payment	30.04.25	
Pease International School	Date of Sample received	02.05.25	
	Sample given by	MO, FHC Koonammavu	
	Sample Code	ALY/S/1381/4/25	
Aannam P O	Sample Name	Drinking Water	
hathappilly North Paravoor	Sample Condition	Good	
	Source of Sample	Well	

Sample Quantity
Test performing dates:

Sl.No	Characteristics	Unit	Test Method	Acceptable Limit as per IS 10500-2012	Result
1	Fluoride ( as F" )	mg/L	IS 3025 (Part 60)-2008(Reaffirmed 2013)	1	BDL(DL=0,2)
2	Acidity	· mg/L	IS 3025 (Part 22)-2024		1.92
3	Electrical conductivity at 25°- C	micromhos/ cm	IS 3025 (Part 14)-2013(Reaffirmed 2019)		53.00
4	Colour	HU-	IS 3025 (Part 4)-2021	5	I
5	Odour	_	IS 3025 (Part 5)-2018	Agreeable	Agreeable
6	Turbidity	NTU	IS 3025 (Part10)-2023	1.0	1.95
7	pH at 25°C	_	IS 3025 (Part 11)-2022)	6.5 to 8.5	7.26
8	Total Alkalinity	mg/L	IS 3025 (Part 23)-2023	200	14.30
9	Sulphate (as SO4)	mg/L	IS 3025 (Part 24)-2022	200	2.37
10	Total Dissolved Solids (TDS) @180°c	mg/L	IS 3025 (Part 16)-2023	500	31
11	Total Hardness (as CaCO3)	mg/L	IS 3025 (Part21)-2009(Reaffirmed 2019)	200	8.00
12	Calcium (as Ca)	mg/L	IS 3025 (Part 40)-2024	75	1.60
13	Magnesium (as Mg)	mg/L	IS 3025 (Part 46)-2023	30	1.00
14	Chloride (as CI)	mg/L	IS 3025 (Part 32)-1988(Reaffirmed 2019)	250	9.64
15	Iron (as Fe)	mg/L	IS 3025 (Part 53)-2024	1	0.12
16	Nitrate (as NO3)	mg/L	APHA 23rd Edition(UV Screening Method) 2017	45	1.22

Remarks - DL : Detectable Limit

BDL Below Detectable Limit

NB:-1) The result stated above related only to the sample(s) submitted for testing by the customer

2) The samples retain for 15 days from the end date of analysis

3) The test certificate shall not be reproduced except in full without the written approval of the Laboratory

Reviewed By

End of Report

EWA/QCDL/ALY/AL 2020

Rev.Date: 30/07/2023

Page 1of 1

CUALITY EARLAGER

EWA/ALAW 4 683 101

CUALITY GONT FOR DIST



Telephone:0484-2623576 email:-qcdlaluva@gmail.com

# KERALA WATER AUTHORITY QUALITY CONTROL DISTRICT LAB, ALUVA -683101

#### WATER TEST-BACTERIOLOGY REPORT

Report No: ALY/B/7484 Report Issue Date: 09.05.2025 Date of Receipt of Payment 30.04.25 Customer Name & Address Date of Sample received 02.05.25 Sample given by MO, FHC Koonammavu Sample Code ALY/B/7484 Pease International School Mannam PO Sample Name **Drinking Water** Thathappilly North Paravoor Sample Condition Good Source of Sample Well Sample Quantity 250ml Test performing dates: From: 30.04.25 to 01.05.25 SI. Acceptable Limit as per Parameter Test Method Result IS 10500-2012 No. IS15185-2016 1 Total Coliform Shall not be Detected/100ml Absent (Reaffiirmed 2021) IS15185-2016 E-Coli 2 Shall not be Detected/100ml Absent (Reaffiirmed 2021)

NB:-1) The result stated above related only to the sample(s) submitted for testing by the customer .

2) The samples retain for 15 days from the end date of analysis

3) The test certificate shall not be reproduced except in full without the written approval of the Laboratory

Authorized By Aysha Sainudeen

End of Report

Rev,Date: 30/07/2023

Issue Date : 04.10.2020

Page 1of

EN PUTHONITY

CONTROL DISTRICT





#### KERALA WATER AUTHORITY

## QUALITY CONTROL DISTRICT LAB,ALUVA -683101

#### WATER TEST REPORT

Report No: KWA/QCDL-ALY/S/1381/4/25		Report Issue Date: 09.05.2025	
Customer Name &Address	Date of Receipt of Payment	30.04.25	
	Date of Sample received	02.05.25	
	Sample given by	MO, FHC Koonammavu	
Pease International School	Sample Code	ALY/S/1381/4/25	
Mannam P O	Sample Name	Drinking Water	
Thathappilly North Paravoor	Sample Condition	Good	
	Source of Sample	Well	
	Sample Quantity	2 Litre	
		:06.05.25 to 09.05.25	

SLNc	Characteristics	Unit	Test Method	Acceptable Limit as per IS 10500- 2012	
1 Resi	idual Chlorine	mg/L	IS 3025 (Part 26)-2021	0.2	BDL(D1=0.2)

Remarks:- DL : Detectable Limit
BDL : Below Detectable Limit

NB:-1) The result stated above related only to the sample(s) submitted for testing by the customer

2) The samples retain for 15 days from the end date of analysis

3) The test certificate shall not be reproduced except in full without the written approval of the Laboratory

